

March Worksheet

FORD / BRISTOL ENGINE

3/20/96

Ground out all the body filler on the block side. Magnafluxed block and ground out all the many many cracks. Delivered the crank to Solar .

3/25/96

Mixed up special epoxy with Kelvar and applied onto block. Picked up crank at Solar and removed counterweights.

3/27/96

Sanded down epoxy coating. cleaned with pressure washer, primed and painted block.

3/29/96

Picked up crank and Solar.